

UNITED STATES DISTRICT COURT

DISTRICT OF OREGON

PORTLAND DIVISION

UNITED STATES OF AMERICA, for)
the use and benefit of TBH &)
ASSOCIATES, LLC, a Washington) No. 12-cv-00133-HU
limited liability company,)
Plaintiff,)
vs.) **ORDER ON DEFENDANTS' MOTION**
FOR PARTIAL SUMMARY JUDGMENT
WILSON CONSTRUCTION CO., an)
Oregon corporation; and WESTERN)
SURETY COMPANY, a South Dakota)
corporation;)
Defendants.)

Joseph A. Tripi
The Law office of Joseph A. Tripi, P.C.
806 SW Broadway Avenue, Suite 800
Portland, OR 97205

Attorney for Plaintiff

Paul C. Berg
David P. Morrison
Cosgrave Vergeer Kester LLP
888 SW Fifth Avenue, Suite 500
Portland, OR 97204

Attorneys for Defendants

1 HUBEL, Magistrate Judge:

2 This contract dispute relates to construction of the McNary-
3 John Day Transmission Line (the "Project") by the Bonneville Power
4 Administration ("BPA"). The defendant Wilson Construction Co. was
5 general contractor for the Project. The defendant Western Surety
6 Company issued a surety bond for Wilson relating to the Project.
7 (The defendants are referred to collectively herein as "Wilson.")
8 TBH & Associates ("TBH") was a subcontractor of Wilson's for pur-
9 poses of "preparing foundations and footings for the transmission
10 towers on both Phase I and Phase II of the Project." Dkt. #36,
11 p. 1. TBH alleges Wilson failed to pay certain sums owed to TBH
12 for work performed on Phase II of the Project. See Dkt. #1.

13 The case is before the court on Wilson's motion for partial
14 summary judgment. Dkt. #45. Wilson seeks a judgment that it is
15 not liable for amounts TBH claims it is owed under Change Orders 8,
16 14, 15, and 16, and summary judgment dismissing TBH's *quantum*
17 *meruit* claim. *Id.* The motion is fully briefed. The court heard
18 oral argument on the motion on June 13, 2013.

19
20 ***SUMMARY JUDGMENT STANDARDS***

21 Summary judgment should be granted "if the movant shows that
22 there is no genuine dispute as to any material fact and the movant
23 is entitled to judgment as a matter of law." Fed. R. Civ. P.
24 56(c)(2). In considering a motion for summary judgment, the court
25 "must not weigh the evidence or determine the truth of the matter
26 but only determine whether there is a genuine issue for trial."
27 *Playboy Enters., Inc. v. Welles*, 279 F.3d 796, 800 (9th Cir. 2002)

(citing *Abdul-Jabbar v. General Motors Corp.*, 85 F.3d 407, 410 (9th Cir. 1996)).

The Ninth Circuit Court of Appeals has described "the shifting burden of proof governing motions for summary judgment" as follows:

The moving party initially bears the burden of proving the absence of a genuine issue of material fact. *Celotex Corp. v. Catrett*, 477 U.S. 317, 323, 106 S. Ct. 2548, 91 L. Ed. 2d 265 (1986). Where the non-moving party bears the burden of proof at trial, the moving party need only prove that there is an absence of evidence to support the non-moving party's case. *Id.* at 325, 106 S. Ct. 2548. Where the moving party meets that burden, the burden then shifts to the non-moving party to designate specific facts demonstrating the existence of genuine issues for trial. *Id.* at 324, 106 S. Ct. 2548. This burden is not a light one. The non-moving party must show more than the mere existence of a scintilla of evidence. *Anderson v. Liberty Lobby, Inc.*, 477 U.S. 242, 252, 106 S. Ct. 2505, 91 L. Ed. 2d 202 (1986). The non-moving party must do more than show there is some "metaphysical doubt" as to the material facts at issue. *Matsushita Elec. Indus. Co., Ltd. v. Zenith Radio Corp.*, 475 U.S. 574, 586, 106 S. Ct. 1348, 89 L. Ed. 2d 528 (1986). In fact, the non-moving party must come forth with evidence from which a jury could reasonably render a verdict in the non-moving party's favor. *Anderson*, 477 U.S. at 252, 106 S. Ct. 2505. In determining whether a jury could reasonably render a verdict in the non-moving party's favor, all justifiable inferences are to be drawn in its favor. *Id.* at 255, 106 S. Ct. 2505.

In re Oracle Corp. Securities Litigation, 627 F.3d 376, 387 (9th Cir. 2010).

CHOICE OF LAW

Portions of Wilson's motion for partial summary judgment require examination of the language of the contract between TBH and Wilson. The prime contract between Wilson and BPA is governed by

1 federal contract law, which applies traditional common law
 2 principles. See, e.g., *Minidoka Irr. Dist. v. U.S. Dept. of*
 3 *Interior*, 154 F.3d 924, 926 (9th Cir. 1998) (citing *First*
 4 *Interstate Bank v. S.B.A.*, 868 F.2d 340, 343 n.2 (9th Cir. 1989));
 5 *Sam Macri & Sons, Inc. v. U.S. ex rel. Oaks Constr. Co.*, 313 F.2d
 6 119, 124 n.1 (1963) (citing, *inter alia*, *Ivanhoe Irr. Dist. v.*
 7 *McCracken*, 357 U.S. 275, 289, 78 S. Ct. 1174, 1182, 2 L. Ed. 2d
 8 1313 (1958)).

9 However, "a subcontract, being between private parties, is
 10 governed by state law[.]" *Sam Macri & Sons*, 313 F.2d at 124 n.1.
 11 But which state's law should the court apply? TBH is a Washington
 12 corporation, while Wilson is an Oregon corporation. See Dkt. #1,
 13 ¶¶ 2 & 3. The Project ran from BPA's McNary Substation in Oregon,
 14 across the Columbia River, and ending at BPA's John Day Substation
 15 in Washington. The subcontract between TBH and Wilson does not
 16 appear to contain a choice-of-law provision, and is not clear from
 17 the subcontract, which only specifies "Segment Miles 42-79,"
 18 whether TBH's work was performed only in Oregon, only in Washing-
 19 ton, or in both states. See Dkt. #47-1, the Subcontract.

20 Judge Anna Brown of this court explained how the court
 21 approaches this type of choice-of-law issue in *Home Poker*
 22 *Unlimited, Inc. v. Cooper*, 2009 WL 5066653 (D. Or. Dec. 15, 2009):

23 "When a federal court sitting in diver-
 24 sity hears state law claims, the conflicts
 25 laws of the forum state are used to determine
 26 which state's substantive law applies." 389
 27 *Orange St. Partners v. Arnold*, 179 F.3d 656,
 28 661 (9th Cir. 1999). Under Oregon conflict-
 of-law rules, the Court must determine as a
 threshold issue whether there is a material
 difference between Oregon substantive law and
 the law of the other forum. *Waller v. Auto-*
Owners Ins. Co., 174 Or. App. 471, 475 (2001).

1 If there is a material difference, the Court
 2 must determine whether both states have sub-
 3 stantial interests in having their laws
 4 applied. *Pulido v. United States Parcel Serv.*
 5 *Gen. Servs. Co.*, 31 F. Supp. 2d 809, 813 (D.
 6 Or. 1998) (citing *Dabbs v. Silver Eagle Mfg.*
 7 *Co.*, 98 Or. App. 581, 583-84 (1989)). Finally,
 if "both states have substantial interests,
 the Oregon Supreme Court has adopted the 'most
 significant relationship' approach of the
 Restatement (Second) Conflict of Laws." *Id.*
 (citation omitted).

8 *Home Poker*, 2009 WL 5066653, at *3; see *Spirit Partners, LP v.*
 9 *Stoel Rives LLP*, 212 Or. App. 295, 301, 157 P.3d 1194, 1198 (2007)
 10 ("The threshold question in a choice-of-law problem is whether the
 11 laws of the different states actually conflict."). If there is no
 12 material difference between the law of the forum state - here,
 13 Oregon - and the substantive law of the other state in question -
 14 here, Washington - then the law of the forum state applies. See
 15 *Angelini v. Delaney*, 156 Or. App. 293, 300, 966 P.2d 223, 227
 16 (1998) (citations omitted). If a party proposes application of the
 17 law of a state other than the forum state, then that party must
 18 identify material differences between the law of the forum state
 19 and the law of the other forum. See *Spirit Partners*, 212 Or. App.
 20 at 301, 157 P.3d at 1198.

21 In the present case, neither party argues Washington law
 22 should be applied. Wilson simply declares that Oregon law controls
 23 TBH's breach-of-contract claim, Dkt. #36, p. 7, and TBH apparently
 24 agrees, citing Oregon case law in support of its arguments, see
 25 Dkt. #53, p. 10. The Oregon and Washington courts approach
 26 contract interpretation somewhat differently.

27 In Oregon, the court first looks to see if the language of the
 28 contract is clear on its face, considering both the text in

1 question and its context within the contract. If so, then no
2 further analysis is needed. See *Yogman v. Parrott*, 325 Or. 358,
3 361, 937 P.2d 1019, 1021 (1997). If the contract provision at
4 issue is ambiguous, then the court examines extrinsic evidence of
5 the parties' intent. *Id.*, 325 Or. at 363, 937 P.2d at 1022. In
6 the absence of extrinsic evidence of intent, the court turns to
7 basic common-law tenets of contract construction. *Id.*

8 Washington courts take the view that "the meaning of a writing
9 can almost never be plain except in a context." *Hearst Comms.,*
10 *Inc. v. Seattle Times Co.*, 154 Wash. 2d 493, 502, 115 P.3d 262, 266
11 (2005) (internal quotation marks, citations omitted). Thus, in
12 Washington, the court may consider *ab initio* the representations
13 made and circumstances surrounding execution of the contract, the
14 parties' subsequent conduct and course of dealing, usages of trade,
15 and other extrinsic evidence, but only "to determine the meaning of
16 specific words and terms used and not to show an intention
17 independent of the instrument or to vary, contradict or modify the
18 written word." *Id.*, 154 Wash. at 503, 115 P.3d at 267 (emphasis in
19 original; internal quotation marks, citations omitted); *Spectrum*
20 *Glass Co. v. Public Utility Dist. No. 1 of Snohomish Cty*, 129 Wash.
21 App. 303, 311, 119 P.3d 854, 858 (2005). "Such evidence is
22 admissible regardless of whether the contract language is deemed
23 ambiguous." *Spectrum Glass*, 129 Wash. App. at 311, 119 P.3d at 858.
24 Nevertheless, Washington courts still focus on the language of the
25 contract itself, "follow[ing] the objective manifestation theory of
26 contracts . . ., [and] attempt[ing] to determine the parties'
27 intent by focusing on the objective manifestations of the agree-
28 ment, rather than on the expressed subjective intent of the

1 parties." *Id.* "[T]he subjective intent of the parties is
2 generally irrelevant if the intent can be determined from the
3 actual words used. . . . We do not interpret what was intended to
4 be written but what was written." *Id.*, 154 Wash. at 504, 115 P.3d
5 at 267 (citations omitted).

6 Importantly, if interpretation of the contract does not depend
7 upon extrinsic evidence, or if "the extrinsic evidence leads to
8 only one reasonable inference," then interpretation of the contract
9 provision at issue is a matter of law that properly can be decided
10 on summary judgment. *Kidder Mathews & Segner, Inc. v. Harbor*
11 *Marine Maint. & Supply, Inc.*, 2013 WL 1337626, at *4 (citations
12 omitted).

13 The court finds the Oregon and Washington approaches, though
14 somewhat different, ultimately would reach similar results. In
15 both states, the courts first will look to the language of the
16 contract itself. Although, in Washington, the parties may offer
17 extrinsic evidence to place the contract in context, and to assist
18 the court in determining the meanings of particular words or
19 phrases, such evidence is not accepted for purposes of contra-
20 dicting the express language of the contract. The courts of both
21 states will examine extrinsic evidence of the parties' intent to
22 interpret an ambiguous contract provision. Thus, the court finds
23 no material differences between the relevant laws of Oregon and
24 Washington, and will apply Oregon law to interpret the subcontract
25 between TBH and Wilson.

26 / / /

27 / / /

28 / / /

1 **DISCUSSION**

2 ***Factual Background***

3 As noted above, this lawsuit concerns a dispute over payment
 4 for TBH's work on Phase II of the Project. The Project was
 5 constructed in two phases, each of which involved the construction
 6 of approximately 180 towers and 720 footings. TBH's work on Phase
 7 II involved "preparing foundations and footings for electrical
 8 transmission towers from mile 42 to 79[.]" Dkt. #46, p. 2 (citing
 9 Dkt. #47-1, Agreement No. 5376SC-TBH-2, p. 1). Wilson describes
 10 the work as follows:

11 Each tower required four separate footings -
 12 one for each leg of the tower. The various
 13 types of footings used during Phase II
 14 included concrete shafts, grillages, and
 15 plates. As the name suggests, concrete shaft
 16 footings consist of a cylindrical shaft of
 17 concrete poured into the earth to a specified
 depth. Grillage and plate footings are dif-
 ferent. Instead of augering a cylindrical
 hole with a drill, an excavator is used to dig
 a rectangular hole to accommodate either a
 steel plate or a grill which acts as the
 foundation for the tower.

18 Dkt. #46, p. 2.

19 In his deposition, Peter Tapio, TBH's "Managing Member and
 20 President," testified TBH agreed to be paid by the lineal foot for
 21 the drilling of concrete shafts. For those locations requiring
 22 grillage or plate footings, TBH looked at the foundation detail
 23 that was available for each tower location, calculated the excava-
 24 tion required, and then set a fixed per-unit price for each plate
 25 and each grillage footing based on those calculations. TBH's
 26 calculations were made based on information TBH had in January
 27 2010, months five or six months prior to "the official release of
 28 Phase 2." Dkt. #48-1, pp. 4-8, Tapio Depo. at 100, 125, & 225-26.

1 According to Tapio, the geological characteristics of the
2 terrain for the two phases of the Project differed considerably.
3 Phase I was located "in the vicinity of Plymouth, WA, from Mile 2
4 and proceeded west to Mile 42." Dkt. #55, Tapio Decl., ¶ 5. The
5 terrain on the Phase I site was fairly consistent geologically,
6 comprised of flat, sandy gravels and cobbles over rock. *Id.* Phase
7 II was located "approximately 15 miles east of Roosevelt, WA,
8 proceeding west from about Mile 42 to Mile 79[.]" *Id.* The
9 geological characteristics of the terrain on Phase II "varied
10 dramatically from flat to steep," and ranging "from basalt to
11 basalt flows overlaid with soil to cemented sands, gravels, cobbles
12 and areas of high groundwater. Phase II subsurface conditions were
13 complex." *Id.*

14 TBH and Wilson entered into a fixed-price subcontract (the
15 "Subcontract") dated June 1, 2009, setting forth the terms and
16 conditions of TBH's work on Phase II. Dkt. #47-1, Subcontract.
17 The Subcontract required TBH to "furnish all labor, transportation,
18 supervision, equipment and materials necessary for Phase II
19 Foundation Work Segment Miles 42-79, Materials Management and Pad
20 Construction per the plans and specifications." *Id.*, p. 1. Under
21 the terms of the Subcontract, TBH was expressly responsible for:

- 22 • Assembly and delivery to tower sites of all BPA
23 provided footing parts. Offloading, receiving,
inspection, inventory, storage and security by
others.
- 24 • Staking of footings from BPA control points at each
footing
- 25 • Reinforcing steel, miscellaneous metal, concrete,
grout and sand bedding
- 26 • Drilling for deformed bars on rock footings
(grouted type)
- 27 • Planning for structural excavation, shoring,
dewatering, backfill and removal of spoils. Dust
28 control and management of site conditions.

- Access pads from BPA built road

Id. Expressly not included under the Subcontract were:

- Access road construction
- All blasting and associated work
- All work specified and incidental to the Mitigation Implementation Table
- Vehicle Wash Stations and operation of the same
- All site, crop and land owner restoration
- Premium costs of BPA inspection outside the specified work hours
- All costs of bonds, testing, inspections, certifications and warranties

Id., pp. 1-2.

Under the terms of the Subcontract, TBH also agreed to “comply fully with all provisions of the Prime Contract” between Wilson and BPA. *Id.*, p. 3 ¶ 1. The Subcontract also set out procedures for Wilson to make changes to the work to be performed by TBH. See *id.*, pp. 3-4 ¶ 12.

BPA Supplemental Technical Specification for the Project, dated March 23, 2009, provided, among other things, that BPA had “conducted a field geotechnical investigation.” Dkt. #55-1, p. 4, § 01.01.08 “Geotechnical Report.” Under “Report Detail,” the Specification provided as follows:

1. BPA conducted a Geotechnical reconnaissance and created a report to (a) characterize existing surface conditions at each proposed structure site and (b) develop preliminary foundation recommendations. The reports are attached in the Construction Data.
2. Once the environmental clearance and protocol for cultural monitoring is established, BPA will conduct a geotechnical field study to obtain additional information on subsurface conditions. The results of that study will be made available to [Wilson].

Id.

1 BPA never made the geotechnical field study specified in
2 subparagraph 2, quoted above - a fact TBH maintains is critical to
3 its claims in this lawsuit. Dkt. #55, Tapio Decl., ¶ 7. TBH
4 claims that instead, Wilson decided to proceed "on an 'ad hoc' site
5 to site basis using its blasting subcontractor Ryno Works Inc.
6 ('Ryno') to provide test drilling with a blast hole drill machine."
7 Dkt. #53, p. 4; Dkt. #55, Tapio Decl., ¶ 17. TBH's representation
8 is consistent with the deposition testimony of BPA's engineers on
9 the Project. See, e.g., Dkt. #54-5, pp. 2-3 Deposition of Shantini
10 Ratnathicam (BPA's Construction Manager on the Project) at 53-54
11 (stating because "Wilson had proposed that they were going to go
12 and first drill holes and blast ahead," BPA would not be doing any
13 more geotechnical field studies).

14 Kerry Cook, a geotechnical engineer for BPA on the Project,
15 testified there actually were two reasons that no geotechnical
16 investigation was performed prior to the commencement of work. As
17 provided in subparagraph 2, quoted above, the geotechnical field
18 study was to be obtained after "the environmental clearance and
19 protocol for cultural monitoring" had been established. Cook
20 testified:

21 [BPA] would have liked to do a more detailed
22 geotech investigation, but because of environ-
23 mental constraints, we weren't allowed to go
24 out and do any soil disturbing activities
25 until the environmental document was com-
26 pleted. . . . So all I could do was do a
27 surface recon, . . . and that gave us the best
28 information available for the foundation
designs, but with the caveat that they were
preliminary designs subject to change as we
didn't know the full extent of the subsurface
conditions.

* * *

1 [However,] [t]he timing of the environmental
2 document occurred shortly before the issue to
3 proceed was given to Wilson, so there wasn't
4 time in between there to do the geotech
5 investigation. In addition, Wilson proposed
6 to go in advance of the footing excavation
7 crews and do their own investigation to
8 determine depth of rock, and that would pro-
9 vide good information to verify the foundation
10 designs and give us a little bit of time to
11 change any foundations if we needed to. So we
12 decided that was a good approach, and we did
13 not do the full geotech investigation that we
14 had planned.

15 * * *

16 What Wilson had proposed is to go ahead with
17 the crew with the air track drill and drill
18 each footing location and determine the depth
19 of rock at each footing. And that would
20 probably give a bit more information than,
21 say, a boring would. We wouldn't necessarily
22 drill a boring at each footing, maybe near the
23 center of the tower, and have that boring be
24 representative of all four footings. So in
25 some ways the air track drill gave more
26 detailed information of the depth of rock at
27 each footing location.

28 Dkt. #54-1, pp. 2-4, Cook Depo. at 13-19.

1 Cook indicated that to his knowledge, when it was determined
2 BPA would not provide a geotechnical field study, that decision was
3 not documented anywhere, and there was no addendum to BPA's
4 contract with Wilson. *Id.*, p. 4, Cook Depo. at 19. The decision
5 was made jointly by Cook and "the project manager Teresa Berry."
6 *Id.*, Cook Depo. at 20. TBH could not begin construction on a shaft
7 until BPA finalized its design, which was done when Wilson provided
8 the depth of rock. Dkt. #54-5, pp. 5, 6, Ratnathicam Depo. at 60,
9 62. TBH claims that due to this procedure, it could not know
10 certain information regarding the job in advance, including (1)
11 which locations would require drilled shafts (as opposed to
12 grillage and plate footings), and the length of those shafts; (2)

1 composition of the subsurface conditions, such as thickness and
2 depth of rock; and (3) percentage of rock and soil at each loca-
3 tion. Dkt. #53, p. 4; see Dkt. #55, Tapio Decl., ¶¶ 11, 14 & 15.
4 TBH claims the blast hole drill machine used by Ryno did not
5 provide adequate information regarding subsurface conditions, so
6 that TBH did not know the actual site conditions until it began
7 drilling or excavating at a particular location. *Id.*, p. 5 (citing
8 Dkt. #54-1, pp. 3-6 & 8, Cook Depo. at 17-18, 28, 36 & 73; Dkt. #54-
9 5, p. 3, Ratnathicam Depo at 54; Dkt. #54-7, p. 3, Streetman Depo.
10 at 36 (David Streetman was Wilson's contracting officer on the
11 Project); Dkt. #55, Tapio Decl., ¶ 17).

12 Cook testified that a drilled shaft design requires "a very
13 detailed, precise blasting plan, and the conditions of the rock
14 might impact that design." Dkt. #54-1, p. 5, Cook Depo at 28.
15 Cook agreed that Ryno's blasting plan for drilled shafts would have
16 been more precise with a geotechnical field study, rather than just
17 depth of rock. *Id.* Cook testified the contract between BPA and
18 Wilson was designed with some flexibility to account for different
19 types of conditions:

20 The bid quantities in the contract were
21 set up specifically for different types of
22 foundations. We had to bid items for grillage
23 footings, plate footings, drilled shaft in
24 soil and drilled shafts in rock conditions and
the different diameters of drilled shafts. We
specifically set up all those individual items
to adjust the compensation where we changed
the foundation type or diameter.

25 *Id.*, p. 7, Cook Depo. at 39. Cook indicated BPA initially provided
26 reconnaissance information regarding the tower locations, and "the
27 depth of rock was estimated based on that surface reconnaissance
28 [sic]. So it was anticipated that there could be conditions where

1 that depth of rock that we anticipated based on that surface
 2 reconnoissance [sic] could vary significantly and require us to
 3 change the foundations." *Id.*, Cook Depo. at 39-40.

4 5 ***Change Order 8***

6 The first change order at issue in Wilson's motion is Change
 7 Order 8 (COP8)¹, which relates to the footings for tower 59/4.
 8 Wilson describes the events that resulted in COP8 as follows:

9 Plans called for tower 59/4 to be erected
 10 on concrete shaft footings. [TBH] began work
 11 on legs one and four of tower 59/4, but
 12 experienced caving of dirt and rock as [TBH]
 13 augered the holes with a drill. A BPA geo-
 14 technical engineer visited the site on
 15 September 9, 2012, to determine the cause of
 16 the caving and concluded that [TBH's] diffi-
 17 culties were self-inflicted due to its failure
 18 to use casing (cylindrical shoring) to prevent
 19 caving, contrary to [TBH's] own agreed-upon
 work practices which stated that [TBH] would
 "install temporary casing and advance the
 casing through the drilling operation as
 necessary to prevent caving" and would then
 remove the casing by crane. BPA decided to
 change the foundations to grillages because
 plaintiff admitted it didn't have the casing,
 nor the crane, necessary to sufficiently case
 the holes to prevent caving.

20 Dkt. #46, p. 3 (citations omitted). In support of the above-quoted
 21 description, Wilson repeatedly cites Peter Tapio's deposition at
 22 page 172, lines 1-19, as well as Exhibit 8 to the Tapio deposition.
 23 See *id.*, pp. 3-4. Tapio's deposition testimony confirms that (a)

24
 25 ¹TBH refers to change orders between TBH and Wilson with a
 26 "COP" number; for example, it refers to Change Order No. 8 as
 27 "COP8." See Dkt. #53, pp. 5 & 10. TBH indicates the corresponding
 28 change orders between Wilson and BPA were designated with a "CCR"
 number; for example, Change Order No. 1 is referred to as "CCR15B."
Id., p. 5. For purposes of this order, the court adopts TBH's
 method of designating the change orders.

1 Exhibit 8 "represents the summary of [TBH's] claim for change order
2 number 8 and the backup related to it"; (b) COP8 related to work at
3 tower 59/4; and (c) the original plan for the footing of tower 59/4
4 called for a shaft foundation. See Dkt. #48-1, p. 9, Tapio Depo.
5 at 172. However, nothing in Tapio's deposition testimony supports
6 Wilson's representation that the change from a shaft foundation to
7 grillages was due to TBH's "self-inflicted" difficulties.

8 Tapio Deposition Exhibit 8, and the parties' supplemental
9 briefing, provide more detailed information regarding the events
10 leading to COP8. The parties agree that on or about August 25,
11 2010, TBH submitted to Wilson a Drilled Shaft Installation Plan
12 ("DSIP"). See Dkt. #68-6, Tapio Suppl. Decl. Ex. 6, p. 3 (e-mail
13 to Streetman attaching the DSIP). The DSIP was forwarded to Wilson
14 on August 27, 2010. See Dkt. #66, Streetman 2nd Suppl. Decl., ¶ 6
15 & Ex. 4. Among other things, the DSIP indicated TBH would "Install
16 temporary casing and advance the casing through the drilling
17 operation as necessary to prevent caving," and "Once the concrete
18 has been placed, the casing will be removed by the crane." Dkt.
19 #66-4, Streetman 2nd Suppl. Decl. Ex.4, p. 1. The DSIP further
20 specified that TBH "anticipate[d] the use of temporary casing."
21 *Id.*, p. 2.

22 Upon review of the DSIP, Cook sent an e-mail to Ratnathicam on
23 August 27, 2010, indicating that the procedure outlined in the DSIP
24 was "representative of the installation that [he] observed." Dkt.
25 #68-6, Tapio Suppl. Decl. Ex. 6, p. 2. However, Cook noted the
26 Ryno blast plan "should be included or referenced" in the DSIP,
27 because the DSIP failed to "mention the pre-blasting to loosen the
28 rock prior to drilling." *Id.*

1 TBH began work at tower 59/4 on August 31, 2010. That day,
2 BPA inspectors visited the job site at tower 59/4. The job diary
3 for that date contains the following note:

4 Shift. Ftg. No. 4 was initially drilled with
5 4 ft. diameter auger down to 8 ft. when cave-
6 ins activated creating approximately 14 ft.
7 circumferential bell around the top. Drilled
8 foundation was backfilled and set a 7 ft.
9 diameter Corrugated Metal Pipe (CMP), encased
10 with 4 [cubic yards] of structural concrete to
11 lock the CMP in place[]. The intent is to
prevent further cave-ins and minimize the
volume of concrete to be poured. . . . Note:
CMP is not to exceed 10 ft. in depth - in
order not to reduce the "Frictional Resis-
tance" (Skin Friction) of the Uplift Force as
structurally designed.

12 Dkt. #48-1, p. 19. Drilling continued on September 3, 2010, when
13 the following was noted in the job diary:

14 Crew resumed drilling on Shift. Ftg. No. 4 from
15 6 ft. diameter auger, down to 6 feet to 6 ft.
16 diameter auger down to 10 ft. when cave-ins
17 took place disturbing the installed 7 ft.
18 diameter x 4 ft. long CMP (Corrugated Metal
19 Pipe) together with the concrete encasement.
20 Crew terminated the drilling activities due to
21 potential danger and the construction of being
22 not cost-effective. The plan is to backfill
23 the drilled foundation with CDF . . . and to
24 be re-drilled. Also, . . . [illegible] the
possibility of installing CMP, a minimum of
6 ft. and a maximum of 10 ft. as a directive
from Dan Holzer (Sr. BPA Inspector). The
principle is about maintaining the "Uplift
Frictional Resistance of the Shaft's Skin
Friction". . . . Open drilled foundations
were fenced-off and covered with tubular pipe
panels enclosed with cyclone wires for safety
compliance.

25 *Id.*, p. 25.

26 On Tuesday, September 7, 2010, Streetman sent a "high impor-
27 tance" e-mail to Ratnathicam, asking Ratnathicam to review TBH's
28 request for information ("RFI"). TBH was requesting approval for

1 "a low density concrete mix," and had scheduled the work for the
2 next morning. *Id.*, p. 64. Ratnathicam responded, "After the
3 telephone conference yesterday and site inspection by our geotech-
4 nical engineer today, it was decided that grillage footings will be
5 the best option for this site. Refer to CCR #68, that changed THE
6 SHAFT FOOTINGS TO GRILLAGES." *Id.* On Wednesday, September 8,
7 2010, "[d]ue to excessive cave-ins," the drilled shaft was back-
8 filled and encased with CMP. "Soil Mec broke down @ approximately
9 10:30 am; drilling activities [were] terminated and will resume
10 next Wednesday when the replacement will be available." *Id.*,
11 p. 27.

12 On September 9, 2010, BPA's Construction Manager Ratnathicam
13 sent an e-mail to several individuals at Wilson, stating as
14 follows:

15 This is to confirm that all four footings at
16 59/4 have been changed to grillages after a
17 site visit by our geotechnical engineer this
18 morning. The fractured rock found at this
19 location is not suitable for the 20 ft deep
shafts that were planned for this location
based on reported rock depth of 4-6 ft. . . .
Submit a price proposal within 4 weeks to make
an equitable adjustment for this change.

20 *Id.*, p. 15.

21 The same day, David M. Hesse e-mailed Ratnathicam listing five
22 "comments concerning the [DSIP]." Dkt. #68-6, Tapio Suppl. Decl.
23 Ex. 6, p. 2. Shantini then e-mailed Streetman directing him to
24 resubmit a DSIP that addressed Hesse's questions. *Id.*

25 TBH prepared an Extra Work Order Report dated September 9,
26 2010, relating to "Structure 59/4 - change order from drilled
27 concrete pier to grillage." Dkt. #48-1, p. 28. TBH sent Wilson a
28 Proposal for Additional Work dated September 21, 2010, relating to

1 changes in "the design of structure 59/4 from a drilled concrete
2 pier foundation to a grillage foundation." *Id.*, p. 29.

3 When TBH's proposal was submitted to BPA, Kerry Cook and
4 Shantini Ratnathicam discussed the proposal by e-mail. Ratnathicam
5 stated, "The only thing we can pay for is the footing installation.
6 We pay for what they installed and we already have a price per
7 footing." She invited the BPA "team" to comment. *Id.*, p. 14.

8 Cook responded as follows:

9 The reason I recommended that we change to
10 grillage at this structure is the TBH drilling
11 Forman [sic] told me he could not place and
12 retrieve a temporary casing with the equipment
13 he had available. This was not consistent
14 with their approved proposal for placing
15 temporary casing in caving conditions, as
16 stated in their drilled shaft installation
17 plan[.] . . . TBH construction practice at
18 leg #4 (which had caved) was to stabilize the
19 drilled hole with lean concrete and redrill.
20 Since this was not what they had proposed in
caving conditions, and the lean concrete
required at the four holes could potentially
become a large additional expense, I recom-
mended the grillage footings. There was no
discussion at that time that BPA would pay for
the work that TBH could not complete as they
had proposed under caving conditions. In my
opinion, TBH should not be compensated for
work they could not complete as they had
proposed.

21 *Id.*

22 Ratnathicam communicated to David Streetman (Wilson's
23 contracting officer) that BPA had rejected TBH's price proposal,
24 explaining BPA's reasoning, in part, as follows:

25 The question appears to be that TBH had
26 drilled leg #4 and part of leg #1, before we
27 changed the footing type to grillage. As I
28 said before, Wilson needs to settle this with
their subs depending on their contracts with
each subcontractor involved with Item 3.1
pricing. . . . I think BPA should not be held

1 responsible for cost over run due to ineffec-
2 tive construction practices. After all the
3 total bid price for one 20 ft shaft of this
4 type in soil was only about 10K which included
all the concrete and rebar (up to 5K more if
it were in solid rock). So the attached claim
by TBH for 30 K seems excessive.

5 *Id.*, pp. 13-14.

6 In Tapio's declaration, Dkt. #55, he states TBH initially
7 proceeded on structure 59/4 in the same manner it had proceeded on
8 six previous structures throughout the Project. According to
9 Tapio, "BPA and Wilson Construction incorrectly categorized the
10 geology. Depth to rock was reported to be 4 to 6 feet below ground
11 surface[] per Ryno's data." Dkt. #55, ¶ 25. TBH relied on the
12 data, and therefore did not anticipate the "need to provide
13 temporary casing Wilson alleges was required." *Id.* In addition,
14 as indicated in the quoted Project notes above, "TBH was instructed
15 by BPA not to use temporary casing beyond ten feet." *Id.*, ¶ 26
16 (citing Dkt. #48-1, pp. 69 & 75). According to TBH, the four-foot
17 corrugated metal pipe (CMP) would have been adequate for a depth to
18 rock of 4 to 6 feet, as had been reported. TBH maintains 59/4 "was
19 never suitable for a [d]rilled shaft[, and] . . . Wilson's
20 information was not accurate." *Id.*, ¶ 25. According to Tapio,
21 "BPA's claim that TBH failed to use proper[] techniques or follow
22 its drilled shaft plan is contrary to their own instructions; and,
23 past performance." *Id.*, ¶ 26.

24 To summarize, the evidence shows TBH began drilling the
25 footing at structure 59/4, but encountered cave-ins, ultimately
26 resulting in a change order from drilled footings to grillages.
27 The parties dispute the reason for the cave-ins and the reason the
28 change to grillages was necessary. TBH claims it is owed

1 additional sums arising from the change, while Wilson argues the
2 additional costs TBH incurred were due to its own errors. The
3 parties also disagree regarding whether TBH's DSIP submitted on
4 August 25, 2010, was a controlling contractual document. The e-
5 mail chain discussed above suggests the DSIP had not been approved
6 at the time TBH began working on tower 59/4. However, BPA quoted
7 from that version of the DSIP in rejecting TBH's request for more
8 money. Thus, the evidence clearly demonstrate a genuine dispute as
9 to the material facts underlying this claim.

10 However, even though Wilson maintains COP8 was required due to
11 TBH's own actions, Wilson does not base its summary judgment motion
12 on the facts. Instead, Wilson bases its motion on procedural
13 language in the Subcontract. The Subcontract sets forth limita-
14 tions on what TBH can recover for changes made by BPA to the work
15 to be performed by TBH:

16 With regard to changes made by [BPA] (includ-
17 ing suspension of work or price adjustment due
18 to increase or decrease of quantities or
19 otherwise), the adjustment of [TBH's] compen-
20 sation or time shall be commensurate to the
21 increase or decrease in [Wilson's] compensa-
22 tion or time, insofar as the changes relate to
23 [TBH's] work. [TBH] agrees to accept the
24 adjustment in compensation or time finally
allowed by [BPA] on account of such changes
insofar as they relate to [TBH's] work, and
[TBH] shall have no right against [Wilson] for
such changes beyond the rights that [Wilson]
is able to enforce against [BPA]. [TBH] shall
pay all reasonable costs of prosecuting and
collecting claims against [BPA] on behalf of
[TBH].

25 Dkt. #47-1, pp. 4-5, Subcontract, ¶ 12. Wilson argues BPA rejected
26 COP8 submitted by TBH, and despite having the contractual right to
27 do so, TBH did not appeal BPA's decision. Wilson claims TBH
28 "cannot present any evidence from which a reasonable juror could

1 conclude that Wilson was able to recover anything from BPA as a
2 result of the changes that gave rise to [TBH's] Change Order
3 No. 8." Dkt. #46, p. 9. Because the Subcontract limits TBH's
4 compensation to the amount Wilson is able to collect from BPA, and
5 because BPA rejected COP8, Wilson argues TBH has no right to
6 collect the amounts claimed in COP8 from Wilson. See *id.*

7 TBH responds that Wilson should be estopped from relying on
8 the above-quoted provision because Wilson failed to use reasonable
9 diligence in urging BPA's approval of COP8, which TBH maintains was
10 necessary due to Wilson's failure to provide reliable information
11 about the subsurface conditions at tower 59/4. Dkt. #53, pp. 10-
12 12. Wilson acknowledges that under the "prevention doctrine," a
13 party may not rely on a condition to avoid its own obligations if
14 that party improperly prevents the performance or occurrence of the
15 condition. Dkt. #56, p. 7 (discussing *Northeast Drilling v. Inner*
16 *Space Servs., Inc.*, 243 F.3d 25, 40 (1st Cir. 2001), one of the
17 cases cited by TBH in support of its argument). However, Wilson
18 maintains BPA denied COP8 "not because of Wilson's or Ryno's
19 conduct," but because of TBH's actions, *id.*, pp. 7-8, which again
20 raises the factual issue of fault underlying COP8.

21 The court finds genuine issues of material fact exist with
22 regard to (1) what contractual language controlled TBH's work at
23 tower 59/4; (2) the reasons for the extra work underlying COP8; and
24 (3) if the jury determines the additional work was due to Wilson's
25 actions, rather than TBH's actions, then whether Wilson properly
26 attempted to enforce TBH's right to additional payment for the
27 work, as contemplated by the above-quoted language of the Sub-
28 contract, or alternatively whether Wilson is estopped by its

1 actions from relying on the above provision of the Subcontract.
2 For these reasons, Wilson's motion for summary judgment as to COP8
3 is **denied**.

4
5 ***Change Orders 14 & 15***

6 Wilson next moves for summary judgment regarding TBH's claim
7 for payment under Change Orders 14 and 15 (COP14 and C015). Before
8 construction started on Phase II of the Project, BPA made two
9 changes to the original plans. First, BPA eliminated rock footings
10 in favor of plate footings. Second, BPA reduced the length of some
11 of the concrete shaft footings. BPA then asked Wilson and TBH to
12 arrive at an agreed-upon price for those changes. See Dkt. #46,
13 p. 4; Dkt. #47, Streetman Decl., ¶ 6. At the time, the only
14 geotechnical information available to TBH was the Geotechnical
15 Reconnaissance of the surface conditions that had been provided at
16 the time of the initial bid. TBH had no geotechnical information
17 regarding the subsurface conditions at the locations where the
18 footings would be installed. *Id.* Dkt. #55, Tapio Decl., ¶ 9.

19 On December 18, 2008, TBH sent a letter to Wilson discussing
20 the changes. TBH identified "three significant issues" arising
21 from the changes, and analyzed how each of them would affect TBH's
22 initial bid price. See Dkt. #55-2. TBH noted that its analysis
23 was ongoing, and the actual final cost of the changes could not be
24 ascertained until final measurements and subsurface conditions were
25 available. *Id.* According to Wilson, TBH ultimately "set a unit
26 price of \$2,541 for each plate footing to be used in lieu of rock
27 footings," and a price per lineal foot for concrete shaft footings,
28 depending on whether the drilling was through rock or soil. Dkt.

1 #46, p. 4 (citing Dkt. #47-3, TBH "Proposal for Equitable
2 Adjustment to Contract Price"). Based on Wilson's understanding of
3 TBH's price proposal, Wilson submitted a contract change request to
4 BPA on January 24, 2010. See Dkt. #47-4. BPA accepted the change
5 (with some changes not relevant here). See Dkt. #47, Streetman
6 Decl., ¶ 9.

7 To evidence the contract change, BPA and Wilson executed a
8 change order known as CCR15B, and Wilson and TBH executed a change
9 order known as COP1. See Dkt. #53, p. 5. Wilson claims it paid
10 TBH "in full at the agreed-upon unit price for each plate footing
11 and the agreed upon lineal foot price for the concrete shaft
12 footings." Dkt. #46, p. 4; Dkt. #47, Streetman Decl., ¶ 4. TBH,
13 however, claims COP1/CCR15B "is an unrelated issue to TBH's claims
14 under COP14 and 15." Dkt. #55, Tapio Decl., ¶ 10. Specifically,
15 Tapio claims his deposition testimony did not "establish unit
16 prices for work at towers where conditions were not as represented.
17 COP1/CCR15B did not include prices for unknown conditions." *Id.*

18
19 ***Change Order 14 (COP14)***

20 Regarding COP14, TBH argues it is entitled to an equitable
21 adjustment under the terms of "BPA's Purchasing Instructions Part
22 14 and 24 and the January 2009 Master Agreement entitling subcon-
23 tractors to equitable adjustment when the estimated quantity [of
24 materials required for the job] varies significantly." *Id.*, ¶ 11.
25 According to TBH, BPA's estimate of the lineal feet of drilled
26 shafts varied by 35% from what TBH actually incurred. *Id.* Neither
27 party has provided the court with Part 24 of BPA's Purchasing
28 Instructions, upon which TBH partially bases its claim for an

equitable adjustment in COP14. See Dkt. #55, ¶ 11. Wilson has provided the relevant portion of Part 14, which provides as follows:

Clause 14-6 Variation in Estimated Quantity -
Service and Construction Contracts. (Sep 98)
(BPI 14.6.2.1)

If the quantity of a unit-priced item in this contract is an estimated quantity and the actual quantity of the item varies more than (usually 10% for service contracts and 25% for construction contracts) from the estimated quantity, an equitable adjustment in the unit price of units performed outside of the established range shall be made at the request of either party, if the variation in quantity alters the cost of the performance of the work.

Dkt. #57-1, pp. 18-19.

Wilson notes TBH indicated in its December 18, 2009, letter to Wilson that the lineal feet of drilled shafts due to BPA's changes would result in a decrease of over 30%, and TBH would not know the actual cost of this variance until after actual drilling. Dkt. #56, p. 14; see Dkt. #55-2. Wilson indicates TBH was required to submit as-built reports to document the actual depths of the shafts TBH drilled, and "the amount of rock versus soil encountered by [TBH] in drilling each shaft." Dkt. #58, Streetman Suppl. Decl., ¶ 4. BPA agreed to adjust the contract payment for drilling after all shafts were installed by comparing "the total [lineal feet] of soil and rock drilling for each diameter of shaft" with "the estimated quantities provided in the original Schedule of Prices." Dkt. #58-1, p. 1, E-mail dated 12/15/09 from Kerry B. Cook to David M. Hesse. According to Wilson, TBH did, in fact, submit as-built reports; "Wilson and BPA accepted [TBH's] representations provided in the 'as builds'"; and TBH was paid on the basis of its as-built

1 reports. Dkt. #56, pp. 14-15; Dkt. #58, Streetman Suppl. Decl.,
2 ¶4. Wilson asserts TBH's as-builts identified the amount of soil
3 and rock drilled, which Wilson states "was critical because [TBH]
4 . . . was paid significantly more for drilling in rock as opposed
5 to soil." Dkt. #56, p. 14. Wilson argues that if TBH encountered
6 any "unknown conditions," TBH would have documented those condi-
7 tions in its as-built reports. *Id.*, pp. 14-15.

8 TBH does not dispute Wilson's representation that it was paid
9 based on the as-builts TBH submitted. Although not entirely clear,
10 it appears that in COP14, TBH is requesting an equitable adjustment
11 *in addition to* what it was paid based on its as-builts. The
12 evidence currently before the court is insufficient to determine
13 whether TBH is entitled to such an equitable adjustment. In
14 particular, the record before the court does not contain Part 24 of
15 BPA's Purchasing Instructions, the portion of the Master Agreement
16 upon which TBH bases its argument, or citations by Wilson to any
17 portion of the contract documents indicating TBH *would not* be
18 entitled to the equitable adjustment described in Part 14 of the
19 Purchasing Instructions, despite having been paid in full for the
20 work shown in TBH's as-builts.

21 The court finds genuine issues of material fact exist with
22 regard to the merits² of TBH's claim regarding COP14 that the jury
23 will have to resolve. Accordingly, Wilson's motion for summary
24 judgment on the merits as to COP14 is **denied**.

25 / / /

26 / / /

27
28 ²Wilson also asserts a timeliness challenge to TBH's claims
regarding COP14 and COP15, which is discussed separately below.

1 **Change Order 15 (COP15)**

2 Turning to CO15, TBH submitted this change request due to
3 additional costs it claims it incurred during excavation. In a
4 letter to Streetman dated January 14, 2011, Tapio stated, "For all
5 plate footing types TBH estimated the cost of excavation based on
6 either encountering soil or well blasted rock. Because of the fact
7 that well over half the sites were indicated by BPA as not
8 anticipating rock and the relatively shallow depths of excavation
9 TBH believed those assumptions were correct." Dkt. #47-3, p. 1.
10 However, TBH originally bid 30 towers as rock footings that later
11 were changed to plate footings. TBH indicated its earlier bid "did
12 not adequately address . . . the increased risk of the added
13 quantity of rock excavation. Comparing the neat line structural
14 excavation between the as bid distribution of plates, bipods and
15 rock anchors with the anticipated final quantities . . . resulted
16 in an increase of 2,252 neat [cubic yards] of exc[avation]." *Id.*,
17 pp. 1-2. According to TBH, BPA originally indicated half the sites
18 were free of rock, but TBH encountered "site conditions that were
19 different than what was represented in Ryno's data and the
20 Geotechnical Reconnaissance." Dkt. #55, Tapio Decl., ¶ 14. TBH
21 submitted a request for equitable adjustment in the amount of
22 \$13,512 for the additional structure excavation. Dkt. #47-3, p. 2.

23 TBH argues it is entitled to the equitable adjustments
24 requested in COP14 and COP15 because it relied on Wilson's repre-
25 sentations regarding how the Project would proceed. According to
26 Tapio, Wilson represented "that it had addressed the limitations of
27 the Geotechnical Reconnaissance with BPA at time of bid," leading
28 TBH to believe the Project would continue forward as "a

collaborative effort from Wilson including equitable adjustments for unknown conditions." Dkt. #55, Tapio Decl., ¶¶ 18 & 19.

According to Tapio, Wilson represented that:

- a. Ryno would provide depth to rock data;
- b. Ryno would blast the rock to such an extent that TBH would encounter highly fragmented rock;
- c. Ryno's end product would allow TBH to excavate with conventional backhoe equipment as opposed to grinding on hard rock; and,
- d. BPA and Wilson intended to work together with TBH in a collaborative and equitable manner to resolve unknown geotechnical issues in light of the lack of a geotechnical field study.

Id., ¶ 18. TBH asserts that Wilson's representations were consistent with Wilson's agreement with BPA. In responding to BPA's questions regarding Wilson's bid proposal, Wilson clarified its statement, "Pricing based on Geotech exploration information provided by BPA," as follows:

This statement simply means that no Geotech exploration has been performed by Wilson so our pricing is based on the information provided by BPA. The Geo-technical reconnaissance information is the sole source of rock identification and suspected locations provided by BPA. Any other assumptions on rock being present or not present are risky and unreliable for bidding purposes. We did not bid a "worst case scenario" regarding this. Should unforeseeable Geotechnical issues arise during construction, Wilson would expect that a collaborative and equitable resolution would be achieved between BPA and Wilson.

Dkt. #55-10, p. 2. TBH argues it "had been assured that the above was part of the agreement between Wilson and BPA. The lack of competent and adequate information was understood." Dkt. #55, Tapio Decl., ¶ 20. TBH maintains it proceeded with the expectation that there would be equitable adjustments for increased costs if

1 the conditions actually encountered differed significantly from the
2 parties' initial expectations based on the Geotechnical Survey.

3 Wilson argues, however, that at the time of TBH's initial bid,
4 "it had possession of the drawings for each footing type . . .
5 [that] showed the dimensions for both foundation types which
6 informed [TBH] how much excavation was going to be required for
7 rock footings and how much excavation was going to be required for
8 plate footings. . . . The amount of excavation necessary for each
9 rock footing and each plate footing did not change in advance of
10 Phase II." Dkt. #56, p. 15. When BPA made the change that
11 eliminated all rock footings in favor of plate footings, TBH
12 considered the cost and timing impacts of the change, and set forth
13 its position on those matters in the December 18, 2009, letter.
14 *Id.*, pp. 15-16. Once TBH completed its field reconnaissance, TBH
15 sent a letter to Wilson dated January 15, 2010, setting forth TBH's
16 proposal for additional work based on the elimination of the rock
17 footings. In the letter, TBH set out a table of locations where
18 BPA had changed the specs from rock footing to plate footing, and
19 TBH indicated it would "propose an added cost per footing for each
20 of [those] cases." Dkt. #47-3, p. 2.

21 According to Wilson, "Three days later, [TBH] sent an email
22 proposing a price of \$2,541 for each plate footing, and \$1,937 for
23 each rock footing. . . . [TBH] also noted that if no rock footings
24 were installed, the BPA change would net [TBH] an additional
25 \$146,000." Dkt. #56, p. 16 (citing Dkt. #58, Suppl. Streetman
26 Decl., ¶ 2 & Ex. 1). The e-mail string cited by Wilson does not
27 contain any proposal from TBH regarding pricing for the footings.
28 See Dkt. #58-1, pp. 1-3. However, Wilson's representation cor-

1 responds with TBH's letter concerning COP15, in which TBH notes its
2 original proposal was for "Rock Footings (grouted) = \$1,937/each)
3 and "Pressed Plate Footings = \$2,541/each." Dkt. #47-3, p. 1. In
4 the cited e-mail string, Kerry Cook explained, "All holes will be
5 logged and the depths of soil and rock drilling will be tabulated
6 for each shaft diameter (measured from ground surface to design
7 shaft tip). After all shafts are installed, the total [lineal
8 feet] of soil and rock drilling for each diameter of shaft will be
9 compared to the estimated quantities provided in the original Sche-
10 dule of Prices. Contract payment will be adjusted where quantities
11 differ from the estimated quantities." Dkt. #58-1, p. 1. Thus, it
12 appears BPA contemplated receipt of a request for equitable
13 adjustment if the quantities differed from the initial estimate.

14 Wilson states TBH "noted that if no rock footings were
15 installed, the BPA change would net plaintiff an additional
16 \$146,000." Dkt. #56, p. 16 (again citing the e-mail string, which
17 does not contain this representation by TBH). Wilson goes on to
18 state, "BPA accepted the unit price change, no rock footings were
19 ever installed, and [TBH] was paid in full for those unit priced
20 changes." *Id.* According to Wilson, TBH's additional cost for
21 excavation "was already accounted for in the additional \$146,000
22 [TBH] earned for installing plate footings rather than rock
23 footings." *Id.*, p. 17. Unfortunately, the court is unable to
24 reach this conclusion based on the evidence the parties have
25 submitted. The evidence appears to be in some conflict on this
26 issue, with Cook's e-mail contemplating the possibility of a change
27 order based on actual conditions encountered, and Wilson stating
28 TBH was already paid for the extra work.

1 The court finds a genuine factual issue exists with regard to
2 the merits³ of TBH's claim regarding COP15 that will have to
3 resolved by the jury at trial. Therefore, Wilson's motion for
4 summary judgment on the merits as to COP15 is **denied**.

5
6 ***Timeliness of COP14 and COP15***

7 Wilson further argues that, regardless of the merits of TBH's
8 request for payment in COP14 and COP15, TBH submitted those two
9 change orders too late. Wilson relies on the language of the
10 Subcontract, which provides in pertinent part as follows:

11 Changes. Contractor may, by written order,
12 make changes in the work to be performed by
13 Subcontractor within the scope of work
14 required by the Prime Contract or ordered by
15 Owner. Contractor ordinarily will not order
16 changes unless they have been ordered by the
17 Owner. No changes shall be made in this
18 Subcontract or the work except upon such
19 written orders. If such changes result in an
20 increase or decrease in Subcontractor's costs
21 or time, an equitable adjustment may be made
22 in Subcontractor's compensation or time. No
23 claim for an adjustment shall be valid unless
24 notice of claim and the claim are received by
25 Contractor, supported by necessary documents,
26 in advance of the time required by the Prime
27 Contractor [sic] for submission of the claim
28 or notice, so as to afford Contractor a rea-
sonable opportunity for review before submis-
sion to Owner. No claim of Subcontractor
arising from changes, breach of contract, or
otherwise, shall be valid unless written
notice of the claim is received (1) with
respect to changes, within 10 days after
receipt of the order changing the work, and
(2) in other cases, within 10 days after
Subcontractor has notice of the occurrence
giving rise to the claim.

28 ³*Id.*

1 Dkt. #47-1, p. 4, Subcontract, ¶ 12. Wilson claims the Prime
2 Contract set a "30 day time limit . . .for submission of the claim
3 or notice [to BPA]." Dkt. #46, p. 10; Dkt. #56, pp. 21-22. Wilson
4 cites paragraph 2 of the Declaration of David Streetman, and the
5 above-quoted language of the Subcontract, in support of its conten-
6 tion. However, neither the Subcontract nor Streetman's declaration
7 specifies anything about a "30 day time limit" for Wilson to submit
8 change order requests to BPA. Further, Wilson's representation
9 regarding a "30 day time limit" is meaningless outside the context
10 of the related provision of the Prime Contract. The court cannot
11 determine from what point the 30 days was to be calculated; e.g.,
12 the date Wilson became aware of a condition requiring the change,
13 the date work was actually performed requiring a change, the date
14 the Subcontractor submitted its request for a change, or some other
15 date.

16 Similarly, the language of the Subcontract, itself, is con-
17 fusing. The quoted provision simultaneously requires the Subcon-
18 tractor to submit a change request (1) sufficiently in advance of
19 Wilson's deadline for submission of change orders to BPA to allow
20 Wilson "a reasonable opportunity for review before submission to
21 [BPA]"; and (2) either within 10 days of receipt of an order
22 changing the work, or 10 days from the date the Subcontractor "has
23 notice of the occurrence giving rise to the claim." If, as Wilson
24 suggests, the 30-day requirement meant "within 30 days after
25 receipt of the [change] order," Dkt. #56, p. 22, but if, for
26 example, TBH's work underlying the change order was not completed
27 until 90 days after issuance of the order, and if TBH could not
28 predict what type of subsurface conditions it would encounter until

1 the actual work was complete, then it would be impossible for TBH
2 to comply with the terms of the Subcontract. Furthermore, the
3 evidence currently before the court does not provide a chrono-
4 logical sequence of events that would allow the court to determine
5 whether either COP14 or COP15 was timely.

6 For these reasons, the court finds genuine issues of material
7 fact exist regarding the timeliness of COP14 and COP15 that will
8 have to be resolved by the jury at trial. Therefore, Wilson's
9 motion for summary judgment on the basis that COP14 and COP15 were
10 untimely also is **denied**.

11
12 ***Change Order 16 (COP16)***

13 TBH's work on Phase I of the Project was mostly complete by
14 March 2010. See Dkt. #48-1, p. 11, Tapio Depo. at 119. However,
15 BPA did not yet have access to the rights-of-way for all of the
16 Phase II towers at that time. It was TBH's understanding that
17 access to all rights-of-way would be available by June 1, 2010.
18 See *id.*; Dkt. #53, p. 16; Dkt. #46, p. 5. TBH and other
19 subcontractors wanted to begin Phase II work on the sites that were
20 already available in order "to avoid the cost of demobilizing
21 workers and equipment and then remobilizing them three months
22 later." Dkt. #46, p. 5 (citing Dkt. #47, Streetman Decl., p. 3,
23 ¶ 13; Dkt. #48-1, p. 11, Tapio Depo. at 119). According to Wilson,
24 BPA agreed to allow the subcontractors to begin work on Phase II
25 early, but BPA indicated it would not accept any change orders
26 associated with sequencing changes that required the subcontractors
27 to "bounc[e] around from site to site on Phase 2," as a result of
28 the subcontractors beginning work before all rights-of-way were

1 available. Dkt. #48-1, p. 11, Tapio Depo. at 119. Wilson takes
2 the position that BPA's restriction on sequencing-related change
3 orders was applicable to all sites that were released for
4 construction by June 1, 2010. However, it is apparent from the
5 evidence that TBH had a different understanding of the restriction.
6 TBH takes the position that BPA's restriction on sequencing-related
7 change orders was applicable to *resequencing orders* (i.e., schedule
8 changes) issued prior to June 1, 2010. Compare Dkt. #46, pp. 5-6,
9 with Dkt. #53, pp. 16 & 17, and Dkt. #47-7, pp. 1-2 (letter dated
10 January 14, 2011, from TBH to Wilson, discussing COP16).

11 TBH claims that for the eight sites listed in COP16,
12 "sequencing was excessive and not anticipated; and, each of these
13 schedule changes occurred after June 1, 2010." Dkt. #53, p. 16.
14 Wilson, on the other hand, argues "each of the eight specified
15 tower sites had been released prior to June 1, 2010." Dkt. #46,
16 p. 5. On June 6, 2011, Wilson notified TBH that its request for
17 COP16 was denied, for two reasons: first, because BPA had "always
18 asserted that no additional cost would be paid for having to
19 mobilize from one site to another"; and second, because TBH's
20 request for COP16 was untimely. Dkt. #47-7, p. 8.

21 TBH claims it raised the issue of additional costs created by
22 resequencing in its letter to Wilson dated August 5, 2010, and
23 therefore it provided Wilson with timely notice that TBH would be
24 seeking additional payment. Dkt. #53, pp. 16-17; see Dkt. #55-5,
25 pp. 2-3. In the letter, TBH noted its "as-planned schedule [had]
26 been delayed or re-sequenced" for the following events, among
27 others:

1 B. June-July: Under blasted excavations, to
 2 date TBH estimates at least 9 days of produc-
 3 tion have been added to the as-planned dura-
 tions for the subject footings. TBH has
 presented preliminary costing of \$110,000.

4 C. August 2010: Wilson re-sequenced 70/4 to
 5 64/2, again to facilitate Wilson's work flow.
 6 TBH estimates that the relocation will add 2
 7 work days duration to the as planned schedule.
 8 TBH estimates that the reimbursable cost for
 this move to be no more than the similar crew
 relocation at 18/1 >> 18/5 to accommodate the
 grape harvest (\$12,300)[.]

9 Dkt. #55-5, pp. 2-3. In TBH's request for COP16, it listed eight
 10 "specific changes to the sequence that added to TBH's cost unrea-
 11 sonably." Seven of the eight items contain a date and a tower
 12 location, to-wit: "6/17/2010 @ 44/5"; "7/7/2010 @ 43/4"; "8/17/2010
 13 @ 70/4"; 9/24/2010 @ 64/2"; "10/1/2010 @ 65/3"; "10/14/2010 @
 14 66/4"; and "10/22 @ 70/5." Dkt. #47-7, p. 2. The eighth listing
 15 contains only the date "8/25/2010," with no tower location. *Id.*
 16 TBH indicated these "added costs relate only to the increment of
 17 time added by the change to the sequence that would have been
 18 avoided if the work flow had not been interrupted." TBH acknowl-
 19 edged it was reasonable to expect some added costs, and therefore,
 20 TBH proposed to absorb 50% of the added costs, ultimately asking
 21 for a change order in the amount of \$37,000. *Id.*, p. 3.

22 On the merits of COP16, once again, the record before the
 23 court is insufficient to find an absence of disputed material
 24 facts. Besides the parties' different interpretations of BPA's
 25 limitation on change orders related to sequencing (i.e., whether
 26 the limitation related to all locations released for construction
 27 by June 1, 2010, or alternatively, related to all resequencing
 28 orders issued prior to June 1, 2010), the evidence also is not

1 clear as to the reason(s) for resequencing on the eight occasions
2 cited in TBH's change request. In the letter, TBH appears to be
3 claiming the resequencing at issue was due, at least in part, to
4 Wilson's actions or for Wilson's benefit, rather than being related
5 to the parties' agreement to begin early construction on Phase II.

6 On the timing issue, the court again is faced with a lack of
7 evidence regarding the provisions of the Prime Contract. Noting
8 TBH completed its work on the eight sites at issue on October 22,
9 2010, Wilson again argues TBH failed to provide "all necessary
10 supporting documents within the 30 day time limit that Wilson had
11 for submitting claims to BPA. Because of [TBH's] delay, by the
12 time Wilson received Change Order No. 16, it was already too late
13 for Wilson to submit the claim to BPA." Dkt. #46, p. 11. If the
14 30-day time limit is calculated from the date TBH completed the
15 work in question, then it would appear TBH's request for COP16 came
16 too late; however, as discussed above with regard to COP14 and
17 COP15, the record lacks sufficient evidence for the court to make
18 that determination.

19 Accordingly, the court finds genuine issues of material fact
20 exist regarding both the merits and the timeliness of COP16, and
21 Wilson's motion for summary judgment as to COP16 is, therefore,
22 **denied.**

23 24 ***Quantum Meruit***

25 In TBH's Complaint, it makes the following allegations, among
26 others: (a) TBH and Wilson entered into the Subcontract for TBH's
27
28

work on Phase II of the Project⁴; (b) TBH performed its obligations under the Subcontract; and (c) Wilson failed to pay TBH all sums owed for TBH's work on Phase II of the Project. Dkt. #1, ¶¶ 8, 9, 10. TBH asserts three claims for relief - a Miller Act claim (First Claim for Relief), a standard breach of contract claim (Second Claim for Relief), and a *quantum meruit* claim (Third Claim for Relief). Wilson moves for summary judgment on TBH's Third Claim for Relief, the *quantum meruit* claim. In that claim, TBH further alleges the following:

18. The labor and materials provided by [TBH] were provided at the request of [Wilson] and for [Wilson's] benefit. [Wilson] has received and now retains the benefit of [TBH's] labor and materials.

19. The amount, type, and quantity of labor and materials provided by [TBH] were reasonable.

20. [Wilson] has not paid the sums due and owing or any part thereof and would be unjustly enriched if allowed to retain the benefit of [TBH's] labor and materials.

Dkt. #1, ¶¶ 18-20.

Wilson argues that when a plaintiff pleads the existence of a contract, and incorporates it into the Complaint, and the defendant admits the existence of the contract in its Answer, "the action [becomes] one in contract' rendering a *quantum meruit* claim 'no longer relevant to the law suit.'" Dkt. #56, p. 26 (quoting *Kashmir Corp. v. Patterson*, 43 Or. App. 45, 48-49, 602 P.2d 294, 296 (1979)); Dkt. #46, pp. 11-12. TBH responds that under Oregon

⁴TBH states a copy of the Subcontract for Phase II work is attached to the Complaint as Exhibit B; however, no exhibits were filed with the Complaint. See Dkt. #1.

law, when one party's performance is retarded or made substantially more onerous by the other party, then the aggrieved party can recover under a claim for *quantum meruit*. Dkt. #53, p. 17 (citing *Portland ex rel. Donohue & Fleskes Corp. v. Hoffman Constr. Co.*, 286 Or. 789, 796-98, 596 P.2d 1305, 1310-11 (1979); *Hayden v. City of Astoria*, 74 Or. 525, 145 P. 1072 (1915); *Hayden v. City of Astoria*, 84 Or. 205, 164 P. 729 (1917))). TBH argues Wilson's protocol on Phase II of the Project, which required TBH to proceed without the benefit of a geotechnical field study indicating the true nature of the subsurface conditions, retarded TBH's performance, allowing it to recover damages under a *quantum meruit* theory. Dkt. #53, p. 17. Wilson agrees TBH has accurately stated the law, but argues the principle upon which TBH relies is irrelevant in this case, where TBH pleaded and incorporated the Subcontract in the Complaint, and Wilson admitted those allegations. Wilson maintains *Kashmir*, the more recent case, is dispositive of TBH's *quantum meruit* claim. Dkt. #56, p. 26.

In *Kashmir Corp. v. Patterson*, 43 Or. App. 45, 602 P.2d 294 (1979), the Oregon Court of Appeals explained the nature of a *quantum meruit* claim:

Quantum meruit is a form of restitution where the plaintiff has performed services for defendant and seeks to recover their fair value. The law, in appropriate situations, will imply a quasi-contract. It is not consensual. It is not a contract. It is a remedial device which the law affords to accomplish justice and prevent unjust enrichment. . . . *Quantum meruit* presupposes that no enforceable contract exists.

Kashmir Corp., 43 Or. App. at 48-49, 602 P.2d at 296 (citing *Derenco v. Benjamin Franklin Fed. S&L*, 281 Or. 533, 557, 577 P.2d

477, 491 (1978), in turn citing *Dobbs, Remedies* § 4.2 at 235 (1973)); see *Hahn v. Oregon Physician's Serv.*, 786 F.2d 1353, 1355 (9th Cir. 1985) ("The purpose of *quantum meruit* is to prevent unjust enrichment at the expense of another.") (quoting *Shroeder v. Schaefer*, 258 Or. 444, 466, 483 P.2d 818, 820 (1971)).

A party is entitled to plead *quantum meruit* in the alternative, as a stop-gap measure in the event a contract, or the relevant portion of a contract, is held invalid. Indeed, "the use of a *quantum meruit* claim as an alternative to a breach of contract claim is so common that it is not only unremarkable but something that is expected." *Mount Hood Comm. Coll. v. Federal Ins. Co.*, 199 Or. App. 146, 158, 111 P.3d 752, 758-59 (2005). However, "the two theories are mutually exclusive: 'It is well established that there cannot be a valid, legally enforceable contract and an implied contract covering the same conduct.'" *Ken Hood Constr. Co. v. Pacific Coast Constr., Inc.*, 203 Or. App. 768, 772, 126 P.3d 1254, 1256 (2006) (quoting *Mount Hood Comm. Coll.*, *supra*). "[I]f the parties have a valid contract, any remedies for breach flow from that contract, and a party cannot recover in *quantum meruit* for matters covered by the contract." *Id.* (citing *L.E. Morris Elec. v. Hyundai Semiconductor*, 203 Or. App. 54, 125 P.3d 1 (2005) ("When *quantum meruit* and contract claims are pleaded in the alternative, the *quantum meruit* claim becomes relevant only if the contract does not address the services for which recovery in *quantum meruit* is sought.')). Oregon law is clear that "a party cannot recover in *quantum meruit* for matters covered by a valid contract." *Calhoun v. Bennett*, 236 Or. App. 206, 208 n.1, 236 P.3d 745, 746 n.1 (citing *Ken Hood Constr.*, *supra*).

1 Nevertheless, Oregon jurisprudence has carved out an exception
2 to the general rules discussed above, addressing exactly the type
3 of claim TBH brings here. In *City of Portland ex rel. Donohue &*
4 *Fleskes Corp. v. Hoffman Construction Co.*, 286 Or. 789, 596 P.2d
5 1305 (1979), the plaintiff ("Donohue") was a subcontractor hired by
6 the defendant ("Hoffman") to perform certain work on a sewage
7 treatment facility project in the City of Portland. Donohue
8 claimed, among other things, that Hoffman had breached the parties'
9 contract in ways that obstructed Donohue's work, and greatly
10 increased Donohue's costs. Donohue also alleged wrongful termi-
11 nation of the contract. Hoffman counterclaimed for expenses
12 resulting from Donohue's alleged breach of the contract. A jury
13 verdict was entered in Donohue's favor, and Hoffman appealed.

14 The *Donohue* court described the underlying facts of the case
15 as follows:

16 The first task in the project, which was
17 Hoffman's responsibility, was to dewater the
18 swampy building site. Hoffman ran into
19 unexpected difficulties in dewatering, which
20 caused six months' delay in the project. The
21 mud on the site was a persistent problem. In
22 addition to the dewatering difficulties, there
23 was evidence that Hoffman failed to provide a
24 sufficient schedule for doing the work; failed
25 to coordinate the work of the various
subcontractors; failed to provide adequate
working conditions for Donohue; and actively
interfered with Donohue's attempts to do its
work. There was contrary evidence that many
of Donohue's problems were the result of
Donohue's own failure to do its job in a
workmanlike manner. The disputes between the
parties finally led Hoffman to terminate the
subcontract[.]

26 *Donohue*, 286 Or. at 792, 596 P.2d at 1308.

27 The *Donohue* court discussed in some detail the "law in Oregon
28 on *quantum meruit* recovery by a party whose performance has been

1 made substantially more onerous by the breaches of the other
2 party[.]” *Id.*, 286 Or. at 795, 596 P.2d at 1310. The court noted
3 its previous decisions had established two rules for *quantum meruit*
4 recovery when a contract exists. First, when a contract is
5 “‘deviated from in material particulars,’ . . . the contract [can]
6 be treated as abandoned, at least to some extent, and a new
7 contract for the reasonable value of the services implied.” *Id.*,
8 286 Or. at 796, 596 P.2d at 1310 (quoting *Hayden v. City of*
9 *Astoria*, 74 Or. 525, 530-31, 145 P. 1072, 1073 (1915)). “The other
10 rule of recovery in *Hayden*, was that when an owner is obligated by
11 the contract to render a performance, he must render it ‘in such a
12 way as not to retard the contractor; and, if through the act or
13 omission of the owner under such circumstances the work is delayed
14 in such a way as to make performance impossible, the contractor can
15 recover upon the *Quantum meruit*. . . .’” *Id.* (citing *Hayden*, 74
16 Or. at 533, 145 P. at 1074).

17 In *McDonald v. Supple*, 96 Or. 486, 190 P. 315 (1920), the
18 court followed the reasoning of *Hayden*. There, Supple hired
19 McDonald to build two dredge-hulls. Supple failed to supply
20 materials and equipment at specified times pursuant to the
21 contract. At trial, McDonald testified Supple’s actions “‘made the
22 labor more burdensome and extended the same to two or three times
23 the amount it would ordinarily have been, if the material had been
24 delivered at the time and in the condition agreed upon.’” *Donohue*,
25 286 Or. at 797, 596 P.2d at 1311 (quoting *McDonald*, 96 Or. at 496-
26 97, 190 P. at 318) (citing, *inter alia*, *Hayden*). Thus, the
27 *McDonald* court held the plaintiff “‘could properly recover upon a
28 *Quantum meruit*. . . .’” *Id.*

1 The *Donohue* court concluded, "In summary, our cases recognize
2 that *quantum meruit* recovery is available to a contractor whose
3 performance has been made substantially more difficult and costly
4 by the other party's actions[.]" *Donohue*, 286 Or. at 786, 596 P.2d
5 at 1311. Further, the court held no finding that the contract had
6 been abandoned was necessary before this type of *quantum meruit*
7 recovery could be had. *Id.*

8 Although not relied upon frequently in later reported cases,
9 *Donohue* has not been modified or overruled by the Oregon courts.
10 In an unpublished decision, the Ninth Circuit Court of Appeals
11 recognized the viability of the *Donohue* holding, although finding
12 *Donohue* was not applicable in the case because the plaintiff had
13 failed to prove it was obstructed by the defendant, or that it
14 incurred unanticipated costs as a result of the defendant's
15 actions. *American Income Development Corp. ("AID") v. Trus Joist*
16 *Corp.*, 884 F.2d 582 (Table), 1989 WL 102024 (9th Cir. Aug. 28,
17 1989).

18 The court finds TBH's *quantum meruit* claim is allowable under
19 Oregon law. Accordingly, Wilson's motion for summary judgment on
20 that claim is **denied**.

21 **CONCLUSION**

22 For the reasons discussed above, Wilson's motion for partial
23 summary judgment (Dkt. #45) is **denied** on all grounds.

24 IT IS SO ORDERED.

25 Dated this 8th day of August, 2013.

26
27 /s/ Dennis J. Hubel

28

Dennis James Hubel
Unites States Magistrate Judge